EXTENSION OF TIME PROPOSAL

1	Name of work	Implement to Roads & Drains at Right hand Side of Manthri Layout in ward no: 06, Byatarayanapura Sub Divn
2	Amount of Work Portion	2818728 =00
3	Estimated Cost	30.00 Lakhs
4	Name of contractor	V. Chandrappa
5	Agreement No.	20
6	No. and date under which work order issued	20/ 30-4-2016
7	Time limit originally fixed for completion	90 Days.
8	Date of application by the contractor for granting extension of time	28-7-2016
9	Date of receipt of application in the sub division office	28-7-2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	369 Days.
15	Date of recommending time limit applied for	28-7-2016
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	-
19	Cost of work charged establishment charged on the work after the expairy of original period.	-
20	Whether notice as per clause of contract has been issued.	-
21	Remarks of the AEE and the daily rate of penalty proposed	Due to BWSSB work a going one Work Spot, So work has been Delay.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer
Byatarayanapura Division
ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ., ಬೆಂಗಳೂರು

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Chief Engineer
Yelahanka Zone
Jnath Bangalore Mahanagara
Rangalore 92